

Further FEL schedule for TTF 1  
and schedule for TTF Phase 2

# The TESLA FEL concept

- towards 1 Å coherent radiation

Test Facility Phase 1: 390 MeV  
- under construction -  $\lambda_{\text{ph}} = 42 \text{ nm}$   
1999

Test Facility Phase 2: 1000 MeV @15 MV/m  
- approved -  $\lambda_{\text{ph}} = 6 \text{ nm}$   
2002

X-ray FEL laboratory: up to 50 GeV  
- design in combination  $\lambda_{\text{ph}} = 0.1 \text{ nm}$   
with 500 GeV linear collider- ????

# Objectives


## PHASE 1:


- Proof of the Self Amplified Spontaneous Emission (SASE) principle for single Pass FELs in the wavelength regime  $\lambda < 100$  nm
- Development of required accelerator technology


## PHASE 2:

Installation of an FEL User Facility at  $\lambda = 6$  nm


- Exciting science
- Learn to handle photon beam
- Learn reliable, stable machine operation for FELs









$I_p = 100$  A  
1 nC, 1.25 mm  
Ideal orbit





D. + W. + ...




$I_p = 500 \text{ A}$   
 $1 \text{ nC}, 250 \mu\text{m}$   
Ideal orbit







orbit difference BPM 990917a - b



## Requests for TTF1 Beam Time

Coordinator	Subject	Installation time (weeks)	Run time (weeks)	Remark * = start in 1999
<b>Lin. Coll. issues</b>				
	Integrated System Test: design current, 25 MeV/m	0	5	* (25 MV/m)
	Cryo load due to HOMs (at small gradient)	0	2	*
	Dark currents	0	1	*
	Simulation of vacuum accident	0	1	
	HPP on individual cavities (Re-conditioning)	2	0	
	2 modules operation with 1 klystron (stabil?)	1	2	
	2 modules different operation, 1 klystron	0	2	
	De-activate 1 cavity (with beam current)	0	2	
	microphonics	0	2	
	HOM-absorber	1	2	
	Radiation damage of electronics	0	2	Parasitic
	HOMs with 54 MHz RF-Modulation, frequency scan, 9/4 MHz oper.	1	2	*
	HOMs with kickers	0	1	*
	Fast protection system	0	1	
	Test Bunch Compressor 1	0	1	
	SUM	5	26	
<b>FEL issues</b>				
	Parameter studies Inj. II	0	2	*
	Emittance measurements (phase, solenoid strength)	0	2	*
	Bunch length measmts.		2	*
	Test ceramics for kickers	1	1	
	Timing for Feedback	0	1	
	Install + test FB kicker	4	1	
	Feedback tests	0	3	
	Surface roughness tests „Wakefield Radiator“	1	2	
	RAFEL	4	6	
	BCII small gap chamber	3	1	
	BTM for trajectory in undul.	3	2	
	FEL-Gun	3	4	
	Commission optics and BPMs	0	6	*
	Orbit in undulator	0	2	*
	Beam based alignment	0	4	*
	BC2 with undulator	0	2	*
	Demonstrate SASE	0	6	*
	Photon diagnostics in time, spectrum, statistics	4	16	
	Cluster experiments	2	8	
	SUM (weeks)	25	71	

Topics marked with a \* will be done (or started) in 1999

# Proposal of a Regenerative FEL Amplifier at the TESLA Test Facility

J. Krzywinski

*Institute of Physics of the Polish Academy of Sciences, 02688 Warszawa, Poland*

I.N. Ivanov, M.V. Yurkov

*Joint Institute for Nuclear Research, Dubna, 141980 Moscow Region, Russia*

J. Feldhaus

*Deutsches Elektronen-Synchrotron, Notkestrasse 85, D-22607 Hamburg, Germany*

E.L. Saldin, E.A. Schneidmiller

*Automatic Systems Corporation, 443050 Samara, Russia*

## Abstract

We propose to construct a regenerative FEL amplifier (RAFEL) at the TESLA Test Facility (TTF). The concept has been developed in the framework of the JINR participation in the TESLA collaboration. The RAFEL project may be regarded as a milestone towards a short wavelength FEL user facility, since it aims at demonstrating the possibility of seeding an FEL, turning it from a mere amplifier of shot noise into a real VUV/soft X-ray laser. The proposed project requires the additional installation of a narrow-band feedback system and is fully compatible with the present design and the infrastructure developed for the TTF FEL project. It would allow to construct a tunable VUV laser with a minimum wavelength around 70 nm, a pulse duration of 1 ps, a peak power of about 300 MW and an average power of about 30 W. The output radiation of the regenerative FEL amplifier would possess all the features which are usually associated with laser radiation: full transverse and longitudinal coherence and shot-to-shot stability of the output power. The degeneracy parameter of the output radiation would be about  $10^{14}$  and thus have the same order of magnitude as that of a quantum laser operating in the visible.


approved spring 1998

# The Regenerative Amplifier FEL = RAFEL

J. Roßbach  
23.7.1999

Goal:


- \* reach saturation even with poor electron beam quality
  - \* suppress statistical fluctuations (characteristic for SASE)
- tunable VUV laser with full transv. + long. coherence  
300 MW peak power  $\lambda > 70 \text{ nm}$



Layout of the regenerative FEL amplifier at the TESLA Test Facility

Figure 1:

## Regenerative Amplifier FEL Uses Annular Mirrors to Provide Variable Optical Feedback



- High-Gain Single-Pass Amplifier
- Gain-Guided Optical Mode
- Small Optical Feedback

**WE-1-01**


## **First Lasing of the Regenerative Amplifier FEL**

*D.C. Nguyen, R.L. Sheffield, C.M. Fortgang, J.C. Goldstein, J.M.  
Kinross-Wright, N.A. Ebrahim*


Los Alamos National Laboratory, Los Alamos, New Mexico


The Regenerative Amplifier Free-Electron Laser (RAFEL) is a new FEL approach aimed at achieving the highest optical power from a compact rf-linac FEL. The key idea is to re-inject a small fraction ( $<10\%$ ) of the optical power into a high-gain ( $10^3$  in a single pass) wiggler to enable the FEL to reach saturation in a few passes. The use of large outcoupling increases the FEL output efficiency and reduces the risk of optical damage to the feedback mirrors. This paper summarizes the design of a high-power infrared regenerative amplifier FEL and describes the initial experimental results. The highest optical energy achieved thus far at  $15.5\ \mu\text{m}$  is  $0.5\ \text{J}$  over a train of 1000 micropulses. We infer a pulse energy of  $0.5\ \text{mJ}$  in each  $10\ \text{ps}$  micropulse, corresponding to a peak power of  $50\ \text{MW}$ .

# Transition TTF1 → TTF2









30.4 m

124 m

Undulator

collimator (& dogleg)

Bypass

monochromator section

6

214

111

112

111

# Bunch Compressor BC III


Parameter	Double chicane	FODO cell chicane
Total available space	24.4 m	24.4 m
length	20.0 m	16.0 m
matching section incl. cold warm transition	$2 \times 2.2$ m	$2 \times 4.2$ m
beam deviation	$\approx 0.4$ m	1.17 m
slice emittance growth	$\approx 1.7$ mm mrad	$< 0.5$ mm mrad

Open question whether to find a good double chicane or to focus the investigations on the FODO cell chicane ?

# Double chicane


T. Limberg

TTFEL bunch compressor 3  
450 MeV beam energy




# FODO cell chicane

T. Limberg  
R. Brinkmann



# COLLIMATOR




$\delta/p_0c = 0.$

Table name = TWISS

# MONOCHROMATOR

- electron optic -


W. Brefeld













13 25 12





## **Tentative time schedule for TTF Linac Run** **3/99**

### **Basis for discussion in the working group**

#### **1) Week 45**

**Prepare and measure maximum gradient of the complete module 1 (cryo loss)**

**Startup the injector with klystron 2. Maybe it is necessary to exchange the klystrons from module and gun due to timing reasons?**

**If not Module 1 should stay connected to klystron 3 because the rf calibration was done with klystron 3.**

**Module 2 be detuned?**

**Thursday: Tunnel open for Absorber 3 alignment of the collimator and installation for waveguide electronics.**

**All photo multipliers and scintillators should be checked and**

**if necessary be repaired (M. Werner/ H. Schultz).**

**Three waveguide monitor electronics will be installed under the undulator (2 hrs needed inside the tunnel on Thursday).**

**Friday: New optic for only one module (P. Castro).**

**Check if energy calibration could be done with the bunch compressor 2.**

**2) Week 46**

**Calibrate the gradient of module 1 with beam**

**→ optic needed for transport through undulator to spectrometer magnet. Three klystrons needed?**

**→ Or measure energy in the BC**

**Demonstrate 25 MV/m with beam.**

**Test the rf electronics of the waveguide monitors from Zeuthen with beam.**

**In parallel work on toroid system (Jean Fusilier)**

**Get all BPM's working.**

**3) Week 47: Start with FEL program**

**Calibrate BPM's.**

**Especially the reentrant cavity BPM's in the collimator are important for the reproducibility of steering into the collimator.**

**Switch on the bunch compressor 2.**

**4) Week 48**

**Demonstrate that the collimator is working:**

**Measure center of quads and compensate their offset with the collimator steerer.**

**5) Week 49**

**Waveguide BPM electronics should arrive and be installed.**

**First tests (calibration should be done).**

**6) Week 50-51**

**Minimise orbit deviation with all BPM's inside undulator.  
Then fix it inside the Wire scanners.**

**Beam jitter due to energy variation or orbit offsets?  
Get 3 BPM's around dipole running and make analysis.**

**Measure beta mismatch with the wire scanners and try to  
adjust it.**

**If the orbit is below 200 micro meter a 4 dimensional scan  
should be done with steerers to see some amplification (B.  
Faatz, P. Castro)**

**Try closed orbit bumps ?**

**7) Week 1**

**restart the machine**

**8) Week2**

**continue work on search for SASE**

**End of the run probably mid to end of February  
2000**

ID	Task Name	September			October				November				December				January				February				March				April				May				June					
		36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1		<b>TTF schedule until end of millenium</b>																																								
2	Orbit in the undulator: reproducibility, tools (BPMs, wire scanners), 1st orbit correction in undulator, measure dispersion	[Task bar: Sep 36-37]																																								
3	Understand collimator: Switch on 2nd bunch compressor; measure bunch length at injector (streak camera?), at BC2, in ACC3 (INFN Thesis)	[Task bar: Sep 38-39]																																								
4	measure emittance effect of bunch compressor 2 and downstream of undulator	[Task bar: Sep 40-41]																																								
5	<b>LINAC PROGRAM : 25 MV/m, 10 Hz, 800 microsec pulse length</b>	[Task bar: Sep 42-43]																																								
6	file operation of magnets and RF; "automatic" turn on and turn off; RF operation from main control room	[Task bar: Sep 44-45]																																								
7	conditioning module 1	[Task bar: Sep 46-47]																																								
8	optimize laser	[Task bar: Sep 48-49]																																								
9	measure emittance (vs. inj.phase and solenoid settings) at injector; online analysis	[Task bar: Sep 50-51]																																								
10	laser: 2.25 MHz operation; tests	[Task bar: Sep 52-53]																																								
11	linac start-up; measure beam energy, emittance, (bunch length?)	[Task bar: Oct 1-2]																																								
12	<b>FEL PROGRAM</b>	[Task bar: Oct 3-4]																																								
13	calibrate BPMs ; Switch on BC2 ; collimator test and beam based alignment; test RF amplifier for waveguide BPMs	[Task bar: Oct 5-6]																																								
14	orbit correction in the undulator; (beam based alignment); SASE test	[Task bar: Oct 7-8]																																								
15	Measure HOMs with Balakin system	[Task bar: Oct 9-10]																																								
16	Prepare 54 MHz laser operation; Measure HOMs with 54 MHz system	[Task bar: Oct 11-12]																																								
17	Test of ceramics for FB kickers; Reserve	[Task bar: Oct 13-14]																																								
18	linac shut down	[Task bar: Oct 15-16]																																								

start of this program part should not be shifted; "open end" until success or technical show stopper; LINAC issues have priority

SASE issues have priority; this program may be extended until mid of Febr. 2000 if necessary.



